



City of Lockport
Farrell Road and 151st St. Road Work
Public Notice of Construction Progress
May 31, 2022



Currently, the City of Lockport is completing roadway improvements on **Farrell Road** from Bruce Road to 151st Street and 151st Street East of Farrell to Gougar Road. The contract was awarded to PT Ferro Construction and the City is using Motor Fuel Tax and Local funds to complete the project.

To date, work has progressed according to schedule. PT Ferro Construction is about halfway through installation of concrete items within the project limits. Pending summer weather conditions, work is anticipated to continue as follows:

- Mid June - Complete concrete installations and begin Hot Mix Asphalt Surface Removal
- End of June to Early July – Finish HMA Surface removal, Complete Patching, and Pave Hot-Mix Asphalt Leveling Binder.
- Mid July – Complete Detector Loop installations, Roadway Frame Adjustments, and Longitudinal Joint Sealant.
- Late July to Early August – Pave Final Surface Course
- Early to Mid August – Striping installation, Sign Panel Replacements, and Punch List.

Streets will be open to traffic during construction. As the work progresses, there will be varying congestion and traffic patterns. To ensure the safety of motorists, workers, and pedestrians, be on high alert for construction flaggers, arrow boards, barriers, and additional signage. Besides intermittent closures for construction operations, driveways are expected to remain open.

If you have any questions during the project, please contact Dan Schroeder with Christopher B. Burke Engineering:

Mobile: 224-315-0185

Email: dschroeder@cbbel.com.

The City of Lockport and Christopher B. Burke Engineering are committed to minimizing any inconveniences that arise and we look forward to the successful completion of this project.